


# West Bay Sanitary District Recycled Water Project Sharon Heights

Status Update for CWEA
Advanced Water Treatment Mtg









Dec 9, 2019





Drink

No Bebe

#### Presentation Overview

Project Status

West Bay Sanitary District
Recycled Water Facilities Plan


Treatment Facility Site



**Budget Status** 


### Project Status and Schedule

- State funding in place
- Awarded a Design/Build Team
- Design 100%
- Construction 85%
- Sand Hill Pipeline & Pump Station construction complete
- Caltrans Permit Water Use Agreement Encroachment Permit
- Caltrans ROW pipeline Began mid-November
- Project completion January 2020






# Project Elements



Influent Pump Station

## Project Elements



# Treatment Plant – Sharon Heights Golf and Country Club

- Well-screened
- Quiet
- Robust odor control
- Easements procured
- Truck fill for utility water
- Future capacity to provide recycled water to SLAC and other users



#### **Treatment Plant Elements**



# 152 AFY

Recycled Water



# Treatment Site October 2019



# Treatment Site October-9-19



# Project Budget


Project Price \$22,595,000

> 1% Interest \$5.2M Grant

Cash Flow Reserve \$8,000,000

# Pipe Alignment – Sand Hill Road


\_ Recycled Water Pipeline



Recycled Water
Pipeline may be installed
by a combination of open
trench and horizontal
directional drilling (HDD)

## Aerial Video







### West Bay Sanitary District Recycled Water Project – Sharon Heights

#### Questions?



